Completion Report

1	Name of Wok	Providing and Sinking of Borewells pump Motor and Electrical Lines in Ward no 14 Bagalagunte
2	Sanctioned Estimate No.& Date	EE/DD/TS/ 97 /2018-19, Dt.28.01.2019
3	Head of Acount which is Chargeable	P-1802, Water Supply
4	Enstrument Order No. & Date	EE/DD/WO/339/19-20, Dt.18.06.2019
5	Name of Contractor	K Madhava Reddy
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	–
7	Measurement recorded in MB	1685
	Page No	168434 to 16844
8	check Measurment of the Asst Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division
10	a)Assistant Engineer	~~ARCHANA~~ Ugesh .K.P
	b) Asst. Exe. Engineer	T D Vijaya Kumar

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
40.00 Lakhs	4038657.00	38857.00	–

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahangara Palike,
Dasarahalli Division, Bengaluru-57

Scanned by CamScanner